

Attic Mould Remediation

Before-and-after photographic evidence for remediation required to enable safe installation of a central ducted heat pump.

SITE

PARTICIPANT	Jordan Lee
ADDRESS	27 Cedar Ridge Road, Port Hardy, BC V0N 2P0
ELIGIBILITY	ESP1-DEMO0730

DOCUMENT CONTROL

PRE-APPROVAL	HSR-2026-4187
BEFORE PHOTO	July 7, 2026
REMEDIATION	July 21-22, 2026

EXISTING ISSUE AND ASSOCIATION

The pre-existing issue was localized mould and moisture staining on attic roof sheathing and adjacent insulation around the planned air-handler platform and duct-access route. Remediation was required before, and completed in direct association with, the eligible central ducted heat-pump installation on the same invoice.



BEFORE - July 7, 2026. Attic roof sheathing shows irregular dark mould staining and moisture discoloration above the planned HVAC work area. Adjacent insulation shows localized damp staining. Photograph captured before containment or treatment.



AFTER VIEW A - July 22, 2026. Treated sheathing and cleaned work area after HEPA vacuuming, fungicidal treatment and drying verification. View faces the planned air-handler platform.



AFTER VIEW B - July 22, 2026. Adjacent bay and duct route after treatment. No visible active surface growth remains in the remediated work area.

WORK COMPLETED

- Isolated the affected attic work zone and protected the occupied space below.
- HEPA vacuumed loose debris and surface growth from roof sheathing and framing.
- Applied approved fungicidal cleaner to localized affected surfaces and removed visibly affected loose insulation debris.
- Allowed treated surfaces to dry and completed a final visual inspection before HVAC installation.
- Released the air-handler platform and duct route for safe heat-pump installation.

COMPLETION CONCLUSION

The photographed existing mould issue was remediated before heat-pump installation. The before and after images depict the same attic work area, roof framing, sheathing and baffle layout.

Alex Chen
Health & Safety Remediation Lead

July 22, 2026

Contractor representative

Completion date